

ACTIVITY SCHEDULE

- ❑ **Dam Contractor:** M/s AFCONS INFRASTRUCTURE LTD. awarded Construction of Dam Contract on 27th June 2024 having Contract amount of INR 2021.99 Crore (Excluding GST) with timeline of Completion of work on 4th June 2024
- ❑ **Project Management Consultant (PMC)** : All Construction drawings shall be prepared for the Client by a Project Management Consultant hired by the Project. PMC shall also supervise the site work and ensure that all the works are executed as per specification and quality assurance plan. M/s Ehyte India Pvt Ltd, A-767A, Sushant Lok-1, Gurgaon, Haryana; is the PMC for the project
- ❑ **Review Consultant** : MoU signed with CWC wherein Director, CMDD, CWC, New Delhi will act as Review Consultant for the project and all construction drawings and other design aspects shall be vetted by the Review Consultant before implementation.
- ❑ **Quality Consultant/Third Party Monitoring** : The QA & QC assistance shall be imparted by CSMRS, New Delhi and will act as Third Party Quality Control agency for the project. A MoU regarding this has also been signed with Director, CSMRS, New Delhi.

DIVERSION TUNNEL

Sr. No.	Activity	Status
1	Outlet portal Development	DT-1 & DT-2 outlet portal development works are planned in the month of Oct 24
2	Inlet portal Development	DT-1 & DT-2 Inlet portal development works are planned in the month of Oct-24
3	Excavation Works. DT-1: (8.1m Dia, 681.81m long) DT-2: (8.1m Dia, 622.36m long)	DT -1 : Excavation Outlet - From Oct-24 to Jan-25 Excavation Inlet – From Oct-24 to Feb-25 DT -2: Excavation Outlet - From Oct-24 to Jan-25 Excavation Inlet – From Oct-24 to Jan-25
4	Concrete Lining Works.	DT -1 & DT -2: Planned from Feb-25 to May-25
5	DT inlet Structure (RCC works and Gates)	Planned from Feb-25 to May-25

COFFER DAM

Sr. No.	Activity	Status
1	Upstream Cofferdam (23.5m high) (Colcrete Dam) Colcrete Quantity = 55,448.0 Cum	The cofferdam works shall be completed in two phases. Phase-1 : Before river diversion through DT. Phase-2 : After river diversion through DT. U/s Cofferdams shall be completed by Dec-25
2	Downstream Cofferdam (9m high) (Random rockfill Dam) Rockfill Quantity = 18805.0 Cum.	The cofferdam works shall be completed in two phases. Phase-1 : Before river diversion through DT. Phase-2 : After river diversion through DT. D/s Cofferdams shall be completed by Dec-25

DAM ABUTMENT EXCAVATION

Sr. No.	Activity	Status
1	Dam Abutment – LHS side Excavation (Total 3.12 Lac Cum. Approximately)	Stripping of Top Soil, Rock Support and Excavation of Benches along with slope stabilization shall be started after the 2024 monsoon and shall continue up to the end of Dec-25
2	Dam Abutment – RHS side Excavation (Total 2.82 Lac Cum. Approximately)	Stripping of Top Soil, Rock Support and Excavation of Benches along with slope stabilization shall be started after the 2024 monsoon and shall continue up to the end of Dec-25